ವಿಷಯ :

ಪುಟದ ಸಂಖ್ಯೆ ..... 9 .....

ಕಡತದ ಸಂಖ್ಯೆ .....

ಪಂಕ್ತಿಯ ಸಂಖ್ಯೆ	ಟಿಪ್ಪಣಿಗಳು ಮತ್ತು ಆಜ್ಞೆಗಳು

40) ಮಂಡಿಸಿದೆ:

ಗುತ್ತಿಗೆದಾರರಾದ ಶ್ರೀ KRIDL ರವರಿಗೆ Reserve fund for Emergency works, Drilling of Borewell at Soap Factory layout & Royal Encave ,Providing Pump Motors And Service in Ward No. 14 ಕಾಮಗಾರಿಯನ್ನು ಕೈಗೊಳ್ಳಲು ದಿನಾಂಕ: 30-6-14 ರಂದು ಕಾರ್ಯದೇಶ ನೀಡಿದ್ದು, ಸದರಿ ಕಾರ್ಯದೇಶದಲ್ಲಿ ಕಾಮಗಾರಿ ಕೈಗೊಳ್ಳಲು 90 ದಿನಗಳ ಕಾಲಾವಕಾಶ ನೀಡಲಾಗಿತ್ತು. ಆದರೆ ಗುತ್ತಿಗೆದಾರರು ದಿನಾಂಕ: 30-1-15 ರಂದು ಕಾಮಗಾರಿಯನ್ನು 121 ದಿನಗಳ ವಿಳಂಬವಾಗಿ ಪೂರ್ಣಗೊಳಿಸಿದ್ದು, ಕಾಮಗಾರಿ ವಿಳಂಬಕ್ಕೆ ಕಾಲವಿಸ್ತರಣೆ, ಸ್ಥಿರೀಕರಣ ಹಾಗೂ ದಂಡ ವಿಧಿಸುವ ಬಗ್ಗೆ ತಮ್ಮ ಆದೇಶ ಕೋರಿದೆ.

2/5/15

41) ಎ.ಇ

ಫೈಲ್ (40) ರಲ್ಲಿ 121 ದಿನಗಳ ವಿಳಂಬವಾದ ಕಾರಣ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರ ಅನುಮತಿಗಾಗಿ ಸಲ್ಲಿಸಿದೆ.

4/5/15

42) ಕಾ.ಅ/ಪ

ಸದರಿಕಿಮಾಗಿ 121 ದಿನ ವಿಳಂಬ ಮಾಡಿರುವ ಬಗ್ಗೆ ವಿವರಣೆ ಕೇಳಿ ಪತ್ರ ಬರೆಯಲಾಗಿದೆ.

EXECUTIVE ENGINEER
Brihat Bangalore Mahanagara Palike
Dasarahalli Zone, Bangalore-57.

25/5/15

43) ಮುಖ್ಯ ಅಭಿಯಂತರರು

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ದಾಸರಹಳ್ಳಿ ವಲಯ, ಬೆಂಗಳೂರು.

EE(D), Hesaraghatta

EXTENSION OF TIME

Name of the Work:	Reserve fund for Emergency works in Bagalugunte ward no. 14
Job No:	014-14-000025
Work order No:	112/30.06.2014
BR No:	889/31.01.2015

Since the penalty has already been levied on the contractor, the issue of E.O.T may please be deemed as considered at the appropriate level by the then officers.

28/8/15

Executive Engineer
Dasarahalli Division, Dasarahalli Zone
Bruhat Bengaluru Mahanagara Palike